



SALDO DE EJECUCIÓN DE OBRAS - ADENDAS AL 30-06-23						
LPN DIP 05-A/12 CONS. Y PROV DE EQUIPOS	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N°4	AC-24001-16-2-1432	376.356.213	0	0	0	109.399.524
ADENDA N°6	AC-24001-16-2-1430	13.335.782.714	0	0	0	0
ADENDA N°8	AC-24001-16-2-1434	206.546.036	0	0	0	0
ADENDA N°10	AC-24001-16-22601	164.235.473	0	0	0	23.760.082
ADENDA N°13	AC-24001-16-24389	105.666.964	0	0	0	0
ADENDA N°15	AC-24001-17-26280	29.424.622.414	0	0	0	0
ADENDA N°16	AC-24001-17-26530	1.288.323.622	0	0	0	28.073.608
ADENDA N°24	AC-24001-18-311757	17.691.442	0	0	0	17.691.442
ADENDA N°28	AC-24001-18-33944	51.591.827	43.652.909	0	0	7.938.918
ADENDA N°30	AC-24001-19-35607	97.057.123	0	0	0	97.057.123
ADENDA N°31	AC-24001-19-35606	21.021.370	16.817.096	0	0	4.204.274
ADENDA N°33	AC-24001-19-36943	847.035.284	847.035.284	0	0	0
ADENDA N°34	AC-24001-19-37110	10.136.594	10.136.594	0	0	0
ADENDA N°35	AC-24001-19-35533	5.274.462.023	5.265.674.116	0	0	8.787.907
ADENDA N°36	AC-24001-19-37973	742.410.042	742.410.042	0	0	0
ADENDA N°37	AC-24001-20-39101	13.088.840	13.088.840	0	0	0
ADENDA N°38	AC-24001-20-39367	191.768.793	191.768.793	0	0	0
ADENDA N°39	AC-24001-20-39552	111.829.421	111.829.421	0	0	0
ADENDA N°40	AC-24001-20-39590	51.317.007	1.107.330	50.209.677	0	0
ADENDA N°41	AC-24001-20-39591	223.236.636	223.236.636	0	0	0
	PENDIENTE					
<b>TOTAL</b>		<b>54.969.313.059</b>	<b>52.368.290.497</b>	<b>50.209.677</b>	<b>0</b>	<b>2.550.812.885</b>

LPN 79/17 TERMINACIÓN DEL HOSPITAL	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N° 5	AC-24001-18-34068	10.019.898.796	9.903.888.395	-	-	116.010.401
ADENDA N° 6	AC-24001-18-34142	82.431.089	82.431.089	-	-	-
ADENDA N° 7	AC-24001-18-34200	172.914.059	749.633	172.164.425	-	1
ADENDA N° 8	AC-24001-19-35822	1.290.496.612	1.290.496.612	-	-	-
ADENDA N° 9	AC-24001-19-35825	2.137.758	2.137.758	-	-	-
ADENDA N° 11	AC-24001-19-35860	17.339.632	17.339.632	-	-	-
ADENDA N° 12	AC-24001-19-36121	440.820.240	-	440.820.240	-	-
ADENDA N° 13	AC-24001-19-36106	5.380.081.035	3.452.892.610	1.927.188.425	-	-
ADENDA N° 14	AC-24001-19-36179	1.554.678.169	131.500.458	1.423.177.711	-	-
ADENDA N° 17	AC-24001-19-36226	15.936.984	15.936.984	-	-	-
ADENDA N° 18	AC-24001-19-36507	921.810.384	767.993.721	153.816.663	-	-
ADENDA N° 19	AC-24001-19-36986	640.242.641	358.299.810	281.942.831	-	-
ADENDA N° 20	AC-24001-19-37298	157.247.740	157.247.740	-	-	-
ADENDA N° 22	AC-24001-21-41007	1.145.603.509	981.774.512	-	-	63.831.997



ADENDA N° 23	3.420.633.876	AC-24001-21-41030	3.418.497.014	2.136.862	-	-	-
<b>TOTAL</b>	<b>25.162.272.524</b>		<b>20.581.182.968</b>	<b>4.401.247.157</b>	<b>0</b>	<b>0</b>	<b>179.842.399</b>
<b>LPN 45/17 DISEÑO Y CONSTRUCCIÓN DE</b>							
ADENDA N°6	675.555.000	AC-24001-19-36949	675.555.000	-	-	-	-
ADENDA N°7	134.091.330	AC-24001-19-36950	131.720.526	2.370.804	-	-	-
ADENDA N°8	4.838.533.640	AC-24001-20-38609	2.457.300.580	1.986.125.234	73.594.042	-	321.513.784
ADENDA N°10	204.628.721	AC-24001-20-39429	204.628.721	-	-	-	-
ADENDA N° 11	1.678.139.670	AC-24001-20-39576	839.115.805	839.115.805	-	-	-
<b>TOTAL</b>	<b>7.530.948.361</b>		<b>4.308.228.692</b>	<b>2.827.611.843</b>	<b>73.594.042</b>	-	<b>321.513.784</b>

<b>LPN 31/17 CONST. Y PROV. DE EQUIPOS PARA LA INFRAESTRUCTURA HIDRO-SANITARIA DEL H.C. DEL IPS - CONTRATO 182/18</b>							
ADENDA N° 2	239.896.412	AC-24001-19-35407	239.896.412	-	-	-	-
ADENDA N° 3	36.627.403	AC-24001-19-35722	36.627.403	-	-	-	-
ADENDA N° 6	74.565.265	AC-24001-19-36182	74.565.265	-	-	-	-
ADENDA N° 7	798.836.217	AC-24001-19-36398	797.640.366	-	-	-	1.195.851
ADENDA N° 9	63.398.930	AC-24001-20-39116	63.398.930	-	-	-	-
<b>TOTAL</b>	<b>1.213.324.227</b>		<b>1.212.128.376</b>	-	-	-	<b>1.195.851</b>

<b>LPN 116/18 CONSTRUCCION, REMODELACION Y TERMINACION DE LA OBRA DEL HR DE PEDRO JUAN CABALLERO - CONTRATO 137/19</b>							
ADENDA N° 4	164.522.847	AC-24001-20-39578	53.683.347	-	110.839.500	-	-
ADENDA N° 5	723.640.050	AC-24001-20-39691	568.640.050	155.000.000	-	-	-
ADENDA N° 8	1.669.156.539	AC-24001-20-39898	1.484.320.162	131.443.605	53.392.772	-	-
<b>TOTAL</b>	<b>2.557.319.436</b>		<b>2.106.643.559</b>	<b>286.443.605</b>	<b>164.232.272</b>	-	-

<b>LPN 95/18 TERMINACION DE LA OBRA DEL</b>							
ADENDA N° 1	588.555.844	AC-24001-20-39019	588.555.844	0	0	0	0
ADENDA N° 2	182.916.956	AC-24001-20-39060	124.028.650	0	58.888.306	0	0
ADENDA N° 6	1.418.367.031	AC-24001-20-39635	1.418.367.031	0	0	0	0
ADENDA N° 8	332.736.309	AC-24001-20-39970	332.736.309	0	0	0	0
ADENDA N° 11	47.773.040	AC-24001-21-40829	47.773.040	0	0	0	0
<b>TOTAL</b>	<b>2.570.349.480</b>		<b>2.511.460.874</b>	-	<b>58.888.306</b>	-	-



**INSTITUTO DE PREVISIÓN SOCIAL**  
 Calle Maito y Avenida Gómez  
 Jefe de Depto. de Presupuesto  
 Dirección de Contabilidad y Presupuesto



CONSTRUCCION, REMODELACION Y TERMINACION DE LA UNIDAD SANITARIA DE SAN JUAN BAUTISTA DEL IPS - CONTRATO N° 334/19	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N° 1	AC-24001-20-38767	880.618.260	0	0	0	0
ADENDA N° 5	AC-24001-20-39757	695.182.003	0	0	0	2.682.281
ADENDA N° 7	AC-24001-21-40670	44.236.656	0	0	0	0
ADENDA N° 8	AC-24001-21-40639	390.791.804	0	0	0	0
ADENDA N° 9	AC-24001-21-40999	1.173.154.682	162.826.661	307.529.690	0	0
ADENDA N° 11	AC-24001-23-44393	6.171.985	0	0	0	0
<b>TOTAL</b>	<b>3.663.154.022</b>	<b>3.190.155.390</b>	<b>162.826.661</b>	<b>307.529.690</b>		<b>2.682.281</b>


LPN N° 03/18 DISEÑO Y CONSTRUCCIÓN DE LA	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N° 3	AC-24001-21-41540	2.434.439.327	0	0	0	100
<b>TOTAL</b>	<b>2.434.439.327</b>	<b>2.434.439.327</b>				<b>100</b>

LPN N° 14/18 DISEÑO Y CONSTRUCCIÓN DEL	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N° 4	AC-24001-21-40987	3.436.954.088	512.338.097	170.178.192	0	36.378.086
<b>TOTAL</b>	<b>4.155.848.463</b>	<b>3.436.954.088</b>	<b>512.338.097</b>	<b>170.178.192</b>		<b>36.378.086</b>

LPN N° 02/18 DISEÑO Y CONSTRUCCIÓN DE LA	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N° 6	AC-24001-21-41070	106.614.429	0	0	0	0
ADENDA N° 8	PENDIENTE (NUEVO)	0	0	0	0	1.894.513.200
<b>TOTAL</b>	<b>2.001.127.629</b>	<b>106.614.429</b>				<b>1.894.513.200</b>

LPN N° 122/18 DISEÑO Y CONSTRUCCIÓN DE LA	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N° 7	AC-24001-21-41273	54.600.000	0	121.489.800	0	0
<b>TOTAL</b>	<b>176.089.800</b>	<b>54.600.000</b>		<b>121.489.800</b>		

LPN N° 88/18 AMPLIACIÓN Y REFACCIÓN DEL	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	SALDO
ADENDA N° 4	AC-24001-21-40886	45.466.350	0	0	0	10.284.575
ADENDA N° 6	AC-24001-21-40911	109.905.230	0	0	0	0
ADENDA N° 7	AC-24001-21-40874	38.452.456	0	0	0	0
ADENDA N° 8	AC-24001-21-40939	148.833.218	12.045.150	1.107.575.036	15.960.000	33.594.250
ADENDA N° 9	CANCELADO	0	0	0	0	4.516.409
ADENDA N° 10	AC-24001-22-42238	149.025.181	0	0	0	38.979.483
ADENDA N° 11	AC-24001-21-41529	2.877.331	0	0	0	1.010.954
ADENDA N° 13	AC-24001-22-42508	1.785.175.778	0	0	0	1.230.323.847
ADENDA N° 14	AC-24001-23-44465	151.683.722	0	0	0	0
ADENDA N° 15	AC-24001-23-44324	1.629.000	0	0	0	0



ADENDA N° 16	91.616.290	AC-24001-22-43326	91.616.290	0	0	0	0	0
ADENDA N° 17	259.283.543	AC-24001-22-43465	259.283.543	0	0	0	0	0
ADENDA N° 19	43.693.812	AC-24001-23-44323	43.693.812	0	0	0	0	0
ADENDA N° 20	36.712.048	AC-24001-23-44325	0	0	0	0	0	36.712.048
ADENDA N° 22	212.588.700	AC-24001-23-44328	0	0	0	0	0	212.588.700
<b>TOTAL</b>	<b>5.531.292.363</b>		<b>2.827.701.911</b>	<b>12.045.150</b>	<b>1.107.575.036</b>	<b>15.960.000</b>	<b>1.568.010.266</b>	

<b>LPN N° 86/18 DISEÑO Y CONSTRUCCION DEL</b>	<b>CODIGO</b>	<b>EJECUTADO OG 520</b>	<b>EJECUTADO OG 530</b>	<b>EJECUTADO OG 540</b>	<b>EJECUTADO OG 570</b>	<b>SALDO</b>
ADENDA N° 6	AC-24001-21-41353	1.227.568.871	653.400	295.314.487		160.170.019
<b>TOTAL</b>	<b>1.683.706.777</b>	<b>1.227.568.871</b>	<b>653.400</b>	<b>295.314.487</b>		<b>160.170.019</b>
<b>TOTAL ADENDAS</b>	<b>113.643.225.168</b>					
<b>TOTAL EJECUTADO</b>	<b>106.934.106.297</b>					
<b>SALDO ADENDAS</b>	<b>6.715.119.871</b>					



EJECUCION OBRAS ACTIVAS 2023 AL 30-06-23													
N°	Nº DEL LLAMADO	OBRA	ID	Nº DEL CONTRATO	EMPRESA ADJUDICADA	MONTO CONTRATO	CODIGO	EJECUTADO OG 520	EJECUTADO OG 530	EJECUTADO OG 540	EJECUTADO OG 570	TOTAL EJECUTADO	SALDO CONTRATO
1	LPN DIP 05-A/12	CONSTRUCCIÓN Y PROVISIÓN DE EQUIPOS PARA EL HOSPITAL INGAVI DEL IPS	237.850	10/13	CONSORCIO HOSPITALARIO	264.300.000.000	LP-24001-13-70888	264.204.837.589	95.162.411	0	0	264.300.000.000	0
2	LPN 79/17	TERMINACIÓN DEL HOSPITAL INGAVI	326.916	322/17	CONSORCIO HOSPITALARIO	128.627.000.000	LP-24001-17-150811	95.708.048.529	20.276.585.098	3.642.366.373	0	128.627.000.000	0
3	LPN 45/17	DISEÑO Y CONSTRUCCIÓN DE POLICLINICAS	326.909	362/17	TECNOEDIL S.A. CONSTRUCTORA	44.482.952.430	LP-24001-18-154731	38.891.875.942	5.477.651.431	163.425.057	0	44.482.952.430	0
4	LPN 31/17	CONSTRUCCIÓN Y PROVISIÓN DE EQUIPOS PARA LA INFRAESTRUCTURA HIDRO-SANITARIA DEL H.C. DEL IPS	326.918	182/18	CONSORCIO ICSA PUNTA	6.108.459.128	LP-24001-18-160263	5.718.387.518	385.183.530	0	0	6.103.571.048	4.888.080
5	LPN 116/18	CONSTRUCCION, REMODELACION Y TERMINACION DE LA OBRA DEL HR DE PEDRO JUAN CABALLERO	350.247	137/19	CONSORCIO MEDICOS DEL NORTE	12.814.617.355	LP-24001-19-175087	9.105.911.276	2.822.701.815	494.516.959	347.120.220	12.770.250.270	44.367.085
6	LPN 95/18	TERMINACION DE LA OBRA DEL HOSPITAL DE SAN ESTANISLAO	327.467	136/19	APONTE LATORRE S.A.	12.857.535.277	LP-24001-19-170221	8.517.865.812	3.152.179.470	637.272.651	550.267.344	12.857.535.277	0
7	LPN 03/18	DISEÑO Y CONSTRUCCIÓN DE LA U.S. CAZAPA	339.729	156/19	CONSTRUCTORA ECO	18.896.459.910	LP-24001-19-172098	15.183.024.447	1.248.324.620	1.674.454.406	233.066.434	18.338.869.907	557.590.003
8	LPN 14/18	DISEÑO Y CONSTRUCCIÓN DEL CENTRO DE MEDICINA FÍSICA Y REHABILITACIÓN, PSICOLOGÍA Y SALUD MENTAL	339.735	258/19	TECNOEDIL S.A.	27.237.413.867	LP-24001-19-176532	21.995.089.852	2.770.753.112	2.471.570.908	0	27.237.413.872	-5
9	LPN 02/18	DISEÑO Y CONSTRUCCIÓN DE LA U.S. PARAGUARI	339.736	246/19	ICSA PUNTA	18.588.933.142	LP-24001-19-174966	13.415.982.371	3.003.238.420	1.437.808.995	689.990.601	18.547.020.387	41.912.755
10	LPN 122/18	DISEÑO Y CONSTRUCCIÓN DE LA U.S. HERNANDARIAS	338.578	249/19	CONSTRUCTORA ECO S.A.	29.516.749.483	LP-24001-19-175418	24.364.907.407	4.311.043.117	840.798.959	0	29.516.749.483	0
11	LPN 01/18	DISEÑO Y CONSTRUCCIÓN DE LA U.S. VILLARRICA	339.727	270/19	CONSORCIO MANUEL ORTIZ GUERRERO	44.581.542.648	LP-24001-19-176403	33.354.924.605	6.718.049.993	3.712.503.097	698.395.852	44.483.873.547	97.669.101
12	LPN 88/18	AMPLIACIÓN Y REFACCIÓN DEL HOSPITAL DE LUQUE	348.542	242/19	APONTE LATORRE S.A.	35.468.895.927	LP-24001-19-175899	23.764.583.262	3.992.011.543	1.802.162.837	941.260.187	30.500.017.829	4.968.878.098
13	LPN 58/18	CONSTRUCCION, REMODELACION Y TERMINACION DE LA UNIDAD SANITARIA DE SAN JUAN BAUTISTA DEL IPS	344.308	334/19	CONSORCIO TAPE RORY	18.459.846.745	LP-24001-19-179457	11.699.626.588	4.243.602.532	1.333.507.921	981.318.767	18.258.055.828	201.790.917
14	LPN 111/18	DISEÑO Y CONSTRUCCION DE UNA PLANTA DE TRATAMIENTO DE EFUENTES HOSPITALARIOS PARA EL HR SAN PEDRO DE YCUAMANDIJU	350.498	248/19	CONSORCIO YCUAMANDIJU	2.208.000.000	LP-24001-19-176507	1.825.869.395	382.130.603	0	0	2.208.000.000	0
15	LPN 19/18	PROYECTO Y CONSTRUCCION E INTERCONEXION DE LA SUBESTACION IPS INGAVI	339.726	259/19	ENGINEERING	46.267.741.029	LP-24001-19-176723	11.029.227.816	9.455.774.636	0	0	20.485.002.452	25.782.738.577
16	LPN 20/18 LOTE 2	PROYECTO Y CONSTRUCCION E INTERCONEXION DE LA SUBESTACION IPS HOSPITAL CENTRAL	339.730	37/19	CIE SA	46.010.774.180	LP-24001-19-180264	0	0	0	0	0	46.010.774.180
17	LPN 20/18 LOTE 2	PROYECTO Y CONSTRUCCION E INTERCONEXION DE LA SUBESTACION IPS HOSPITAL CENTRAL	339.730	338/19	CONCRET-MIX SA	19.080.909.959	LP-24001-19-180267	19.017.427.928	0	0	0	19.017.427.928	63.482.031



18	LPN N° 86/18	DISEÑO Y CONSTRUCCION DEL CENTRO PRODUCTOR DE SANGRE DEL IPS	348.874	389/19	TECO S.R.L.	8.425.016.109	LP-24001-19-182161	5.516.258.389	1.964.064.740	944.692.980	0	8.425.016.109	0
19	LPN N° 20/19	DISEÑO Y CONSTRUCCION PARA LA CLINICA 12 DE JUNIO DEL IPS	352.742	055/20	CONSORCIO PAZ DEL CHALCO	49.812.641.432	LP-24001-20-191711	41.528.902.356	2.550.971.778	2.664.572.119	267.245.611	47.011.691.864	2.800.949.568
20	LPN N° 109/18	DISEÑO Y CONSTRUCCION DEL CENTRO DE RECONSTRUCCION DE CITOSTATICOS Y ELABORACION DE MEZCLAS DE NUTRICION PARENTERAL DEL IPS	350.374	089-20	CONSORCIO CIPAR	4.650.785.000	LP-24001-20-190478	3.596.250.960	157.741.939	880.609.740	16.182.361	4.650.785.000	0
21	LPN N° 21/19	CONSTRUCCION DE RESERVIOROS SUPERIOR E INFERIOR DE H <sub>2</sub> O <sub>2</sub> , PERFORACION Y PUESTA EN MARCHA DE POZOS TUBULARES PROFUNDOS PARA LA UNIDAD SANITARIA DE SAN IGNACIO MISIONES	360.378	073/20	CO INGENIERIA S.R.L.	735.724.574	LP-24001-20-189034	712.723.574	21.754.600	0	0	734.478.174	1.246.400
TOTAL						839.131.998.195		649.151.725.616	81.978.925.408	22.700.213.002	4.724.847.377	758.555.711.405	80.576.286.790

